

BRIDGE GROUP

Bridge Maintenance Report

Structure Number :	08604	Structure Name :	Pinal Creek Bridge	Inspected by :	ADOT-Zapata/Kazmi
Route :	0	Road Name :	Dickison Dr	Inspection Type:	Routine
MP :	0	Agency :	Gila Co	Inspection Date :	Monday, June 1, 2020
ADOT District:	Southeast			Next Insp. Due By :	June 2022

Work Candidate ID:	EC8204A-93A0-052318-2B1A65A267	A216 - Actual Completion Cost	\$ <input type="text"/>
Action:	1027 Channel-Repair Washouts / Erosion		
Estimated Quantity:		A215 - Completion Date:	<input type="text"/>
Estimated Cost:	\$0.00		
A212 - Repair Priority:	3-Can be scheduled		

Repair fill erosion at all wingwall corners: specifically at the SW corner (outlet side). The concrete debris behind wingwall is tilting forward the wall. Other options (without the pressure) could keep dry the earth fill behind the wall. It is recommended to check the other corners.